


DMS AKL003-120-1009: Total displacement - Cumulative
Report

Contractor: Aknes/Tafjord Beredskap IKS
Site: Aknes Lower 2009
Project: DMS 95IT+3IMT+2IUT
Monitoring interval: 20-120m bgl
Installation date: 24/10/2009
Calibration date: 29/10/2009 00.00
Notes: Borehole depth = 197.30
HDPE pipe ø int = 61.4mm



Legend:
22 December 2009 12:12 —■—

Depth [m]	Displ. [mm]	Depth [m]	Displ. [mm]
20.0	10.9	100.0	1.1
21.0	10.9	101.0	1.1
22.0	10.7	102.0	1.1
23.0	10.7	103.0	0.4
24.0	10.5	104.0	0.4
25.0	10.5	105.0	0.3
26.0	10.2	106.0	0.2
27.0	10.1	107.0	0.6
28.0	9.8	108.0	0.6
29.0	9.1	109.0	0.3
30.0	9.1	110.0	0.3
31.0	9.1	111.0	0.3
32.0	9.0	112.0	0.3
33.0	9.0	113.0	0.3
34.0	9.0	114.0	0.3
35.0	9.6	115.0	0.4
36.0	9.0	116.0	0.6
37.0	9.0	117.0	0.5
38.0	9.2	118.0	0.0
39.0	9.2	119.0	0.0
40.0	9.2		
41.0	8.9		
42.0	8.9		
43.0	8.5		
44.0	8.5		
45.0	8.3		
46.0	7.8		
47.0	7.6		
48.0	7.6		
49.0	7.6		
50.0	7.6		
51.0	7.6		
52.0	6.9		
53.0	6.9		
54.0	6.9		
55.0	6.4		
56.0	6.4		
57.0	6.0		
58.0	5.7		
59.0	5.4		
60.0	5.4		
61.0	5.4		
62.0	5.4		
63.0	5.4		
64.0	5.4		
65.0	5.4		
66.0	5.7		
67.0	5.4		
68.0	5.8		
69.0	5.0		
70.0	5.0		
71.0	5.0		
72.0	5.0		
73.0	4.9		
74.0	4.9		
75.0	4.6		
76.0	4.4		
77.0	4.2		
78.0	3.7		
79.0	3.2		
80.0	2.2		
81.0	2.0		
82.0	2.0		
83.0	2.0		
84.0	1.8		
85.0	1.5		
86.0	1.4		
87.0	1.4		
88.0	1.8		
89.0	1.8		
90.0	1.8		
91.0	1.0		
92.0	0.7		
93.0	1.1		
94.0	1.1		
95.0	0.8		
96.0	0.8		
97.0	0.8		
98.0	0.7		
99.0	0.7		