


DMS AKU001-128-1009: Total displacement - Cumulative
Report

Contractor: Aknes/Tafjord Beredskap IKS
Site: Aknes Upper 2009
Project: DMS 115IT+3IMT+2IUT
Monitoring interval: 8-128mbgl
Installation date: 24/10/2009
Calibration date: 29/10/2009 00.00
Notes: Borehole depth = 200 m
HDPE pipe ø int = 61.4mm



Depth [m]	Displ. [mm]	Depth [m]	Displ. [mm]
8.0	25.9	88.0	1.9
9.0	24.7	89.0	2.7
10.0	22.9	90.0	3.1
11.0	21.9	91.0	4.0
12.0	21.0	92.0	3.7
13.0	21.0	93.0	5.2
14.0	20.6	94.0	5.8
15.0	19.7	95.0	5.2
16.0	18.6	96.0	5.7
17.0	17.6	97.0	6.2
18.0	16.7	98.0	7.0
19.0	16.1	99.0	7.5
20.0	15.6	100.0	7.7
21.0	15.4	101.0	7.5
22.0	14.0	102.0	7.5
23.0	13.7	103.0	7.5
24.0	13.3	104.0	7.4
25.0	12.1	105.0	7.4
26.0	11.5	106.0	7.4
27.0	10.5	107.0	7.4
28.0	9.3	108.0	7.6
29.0	6.9	109.0	7.2
30.0	6.3	110.0	6.7
31.0	5.3	111.0	6.4
32.0	4.8	112.0	6.1
33.0	5.3	113.0	5.4
34.0	4.9	114.0	4.9
35.0	3.7	115.0	4.0
36.0	3.4	116.0	4.2
37.0	3.3	117.0	3.7
38.0	3.7	118.0	3.5
39.0	4.9	119.0	3.7
40.0	5.8	120.0	4.5
41.0	5.9	121.0	3.8
42.0	6.9	122.0	3.7
43.0	6.8	123.0	3.0
44.0	7.8	124.0	2.5
45.0	7.7	125.0	2.4
46.0	7.7	126.0	1.2
47.0	7.7	127.0	0.3
48.0	8.5		
49.0	2.6		
50.0	18.6		
51.0	23.6		
52.0	20.1		
53.0	18.8		
54.0	18.3		
55.0	18.2		
56.0	17.7		
57.0	18.1		
58.0	17.9		
59.0	17.6		
60.0	16.9		
61.0	16.4		
62.0	14.9		
63.0	14.8		
64.0	13.6		
65.0	13.6		
66.0	12.6		
67.0	11.6		
68.0	9.6		
69.0	10.9		
70.0	10.7		
71.0	10.0		
72.0	8.1		
73.0	7.4		
74.0	6.9		
75.0	6.5		
76.0	6.5		
77.0	5.2		
78.0	4.3		
79.0	3.5		
80.0	3.8		
81.0	3.0		
82.0	3.2		
83.0	2.5		
84.0	2.1		
85.0	2.0		
86.0	2.2		
87.0	2.5		

Legend:
15 November 2010 04:55 —■—